

ARTA Ardabil CEMENT COMPANY
QUALITY CONTROL REPORTS
CLINKER Type II

CLINKER

DATE	L.O.I	SiO2	AL2O3	Fe2O3	CaO	MgO	SO3	K2O	Na2O	CL	TOTAL		L.S.F	SIM	ALM	C3S	C2S	C3A	C4AF	Free cao		LPH	C2S + C3S	Cao /SiO2	W.L
											%	%								%	%				
1405	%	%	%	%	%	%	%	%	%	%	%	%									%				
MIN.	0.14	21.66	5.33	3.48	65.92	1.55	0.50	0.80	0.27	0.00	99.96	94.17	2.43	1.51	59.84	15.88	8.19	10.58	1.23	26.95	76.94	3.04	1242		
MAX.	0.19	21.73	5.40	3.55	66.10	1.83	1.03	0.89	0.33	0.02	100.80	94.72	2.46	1.54	61.49	17.11	8.35	10.79	1.80	27.59	77.45	3.05	1322		
AVR.	0.18	21.70	5.36	3.52	66.01	1.64	0.67	0.84	0.30	0.01	100.22	94.49	2.44	1.52	60.80	16.43	8.26	10.69	1.54	27.15	77.23	3.04	1293		
STD.	0.02	0.02	0.02	0.02	0.04	0.07	0.18	0.03	0.01	0.01	0.22	0.17	0.01	0.01	0.47	0.36	0.04	0.05	0.15	0.18	0.12	0.00	17.15		

286F13/00 : کد سند

Quality Control Management



Plant manager

[Handwritten signature]

۱۴۰۵/۹/۱۶

